

## 521 PROJECT TIMELINE MAY 18 2019

### To Do Now until Town Hall meeting 2 June

1. Obtain vendors for soil borings and topographical surveys, send contracts thru the Diocese for approval. Ask Mr Montgomery about this 21 May
2. Update Parish Council 20 May
3. Meet with Mr Montgomery 21 May to review updated 521 Project Plans, to include site plans, schematic drawings and color drawings
4. Continue Fundraising efforts and prepare for announcement weekend/  
Town Hall Meeting June 2

### TOWN HALL MEETING JUNE 2nd

### To Do After Town Hall Meeting June 2<sup>nd</sup>

5. Submit our plans to the BRAC for approval in order to enter into Design Development Phase.
6. Submit a request to the Diocese to enter into contract with the architect for Design Development Phase.
7. Submit a Financial Plan to the Diocese concerning total cost of project (approx. 6 million dollars) and estimated loan request ( up to 2 million dollars /10 year loan)

### FUTURE TIMELINE

(Pending BRAC approval, architect approval and loan approval)

8. Design Development Phase (Summer 2109)
9. Construction phase / “shovel in the ground” (Spring/Summer 2020)
10. Project Finished/ready to worship in our New St Anne and St Jude Roman Catholic Church by Christmas 2021!

It's TIME

